

Message Text

UNCLASSIFIED

PAGE 01 MANILA 09499 070958Z
ACTION XMB-04

INFO OCT-01 EA-12 ISO-00 OES-07 EB-08 COME-00 NRC-07
DOE-15 SOE-02 CIAE-00 INR-10 NSAE-00 /066 W
-----093584 072331Z /66
R 070939Z JUN 78
FM AMEMBASSY MANILA
TO SECSTATE WASHDC 6830

UNCLAS MANILA 09499

E.O. 11652: N/A
TAGS: ENRG, RP
SUBJECT: PROGRESS AT WESTINGHOUSE NUCLEAR POWER PROJECT

1. SUMMARY: WORK ON THE PHILIPPINES NUCLEAR POWER
PROJECT IS AHEAD OF SCHEDULE AND PROGRESSING WELL. END
SUMMARY.

2. THE FOLLOWING STATISTICS ARE GIVEN ON DATA SHEET
PROVIDED BY WESTINGHOUSE IN BINDER CONTAINING PHOTO-
GRAPHIC RECORD OF THE HISTORY OF THE CONSTRUCTION OF
THE FIRST NUCLEAR POWER PLANT TO BE BUILT IN THE
PHILIPPINES. STATISTICS ARE AS OF MAY 1, 1978:

- ENGINEERING PROGRESS 50 PCT COMPLETE
- PROCUREMENT PROGRESS 42 PCT COMPLETE
- CONSTRUCTION PROGRESS - OVERALL AHEAD OF SCHEDULE
- - STATUS 6.75 PCT COMPLETE
- SITE PREPARATION/EARTHWORK 4,809,728 M3
- CONCRETE PLACED 49,201 M3
- REINFORCING STEEL INSTALLED 7,531.56MT
- CONTAINMENT VESSEL ERECTION 22.3 PCT COMPLETE
- CALENDAR DAYS FROM START OF

UNCLASSIFIED

UNCLASSIFIED

PAGE 02 MANILA 09499 070958Z

- SITE WORK 760
- AVAILABLE WORK DAYS 516
- TOTAL MANHOURS EXPENDED 3,945,000
- PRESENT MANPOWER:
- MANAGEMENT/STAFF 549
- CRAFTSMAN 2,653
- MAJOR EVENTS:

- SITE PREPARATION COMMENCED 4-01-76
 - FIRST CONCRETE PLACED 8-29-77
 - CONTAINMENT VESSEL ERECTION
 - COMMENCED 2-03-78
 - START SLIPFORMING SHIELD WALL 3-30-78
 - COMPLETE SLIPFORMING 5-04-78
 - CONSTRUCTION SAFETY AT PLANT SITE:
 - SERIOUS INJURIES/DEATHS NONE
3. PHOTOGRAPHIC RECORD IS BEING AIRPOUCHED TO EXIMBANK,
ATTENTION; JAMES MAHONEY. MURPHY

UNCLASSIFIED

NNN

Message Attributes

Automatic Decaptioning: X
Capture Date: 01 jan 1994
Channel Indicators: n/a
Current Classification: UNCLASSIFIED
Concepts: REPORTS, CONSTRUCTION, NUCLEAR POWER PLANTS
Control Number: n/a
Copy: SINGLE
Draft Date: 07 jun 1978
Decaption Date: 01 jan 1960
Decaption Note:
Disposition Action: n/a
Disposition Approved on Date:
Disposition Case Number: n/a
Disposition Comment:
Disposition Date: 01 jan 1960
Disposition Event:
Disposition History: n/a
Disposition Reason:
Disposition Remarks:
Document Number: 1978MANILA09499
Document Source: CORE
Document Unique ID: 00
Drafter: n/a
Enclosure: n/a
Executive Order: N/A
Errors: N/A
Expiration:
Film Number: D780238-0748
Format: TEL
From: MANILA
Handling Restrictions: n/a
Image Path:
ISecure: 1
Legacy Key: link1978/newtext/t19780687/aaaacwj.r.tel
Line Count: 72
Litigation Code IDs:
Litigation Codes:
Litigation History:
Locator: TEXT ON-LINE, ON MICROFILM
Message ID: 523a5e90-c288-dd11-92da-001cc4696bcc
Office: ACTION XMB
Original Classification: UNCLASSIFIED
Original Handling Restrictions: n/a
Original Previous Classification: n/a
Original Previous Handling Restrictions: n/a
Page Count: 2
Previous Channel Indicators: n/a
Previous Classification: n/a
Previous Handling Restrictions: n/a
Reference: n/a
Retention: 0
Review Action: RELEASED, APPROVED
Review Content Flags:
Review Date: 29 mar 2005
Review Event:
Review Exemptions: n/a
Review Media Identifier:
Review Release Date: N/A
Review Release Event: n/a
Review Transfer Date:
Review Withdrawn Fields: n/a
SAS ID: 2456470
Secure: OPEN
Status: NATIVE
Subject: PROGRESS AT WESTINGHOUSE NUCLEAR POWER PROJECT
TAGS: ENRG, ECRE, RP
To: STATE
Type: TE
vdkgvwkey: odbc://SAS/SAS.dbo.SAS_Docs/523a5e90-c288-dd11-92da-001cc4696bcc
Review Markings:
Sheryl P. Walter
Declassified/Released
US Department of State
EO Systematic Review
20 Mar 2014
Markings: Sheryl P. Walter Declassified/Released US Department of State EO Systematic Review 20 Mar 2014